

Viking Mission Support

D. J. Mudgway
DSN Systems Office

DSN support for Viking continues to move forward into the implementation phase in accordance with new schedules developed to meet a new Viking requirement for advanced DSS readiness dates. Network configurations for the DSN Tracking System, DSN/Viking interfaces, and schedule revisions are discussed, and the continued investigation of the downlink interference effects caused by a dual carrier environment at DSS 13 is described.

I. Introduction

Over the past 2 months DSN support for Viking continued to move forward toward developing a definitive plan for implementation and operations. This activity was somewhat diverted by internal changes in the Tracking and Data Acquisition (TDA) Office organization, which required new definitions in working relationships between the DSN Managers, DSN Operations, DSN Systems Engineering, and the implementing divisions.

The outcome of this activity is depicted in Fig. 1, which shows the three clearly defined phases of DSN activity leading to commitment of DSN facilities to Project support. Existing schedules, interfaces, and documentation have had to be revised in the light of these new agreements.

II. Configuration

The DSN Tracking System configuration for Viking is shown in Fig. 2. Subsequent issues of this Technical Re-

port will describe the remaining systems; namely, Command, Test, and Training.

It should be noted that, to meet the navigation requirements of the second spacecraft prior to its Mars orbit insertion, it is necessary to provide planetary ranging capability at one 26-m-diameter antenna station (DSS 12). This requirement is necessitated by the fact that the entire 64-m subnetwork is entirely occupied in meeting the needs of the first Viking Orbiter/Lander, which will, by that time, be involved in Mars landed operations.

III. Interfaces

The RF interfaces between the DSN and Viking Orbiter and Viking Lander have been fully defined, and the documents are awaiting final review and signoff. The document describing the interface between the DSN and the Viking Mission Control and Computing Center remains in the development stage.

IV. Schedules

As mentioned above, a substantial revision of the Level 3 and Level 5 DSN schedules for Viking has been necessary following Viking demands for advanced readiness dates for all DSSs to May 1, 1975. Previous schedules were based on launch and cruise readiness only, with full readiness for planetary operations to follow several months after launch.

The necessary schedule revisions have been accomplished and are now being compared with the relevant budget line items to ensure that implementation plans are consistent with Viking needs.

The Management Information Control System (MICS) and computer-based Work Authorization Document

Schedule (WADSKED) are being used as tools in this process, which will lead to the development of a DSN Preparation Plan for Viking.

V. Problem Areas

The downlink interference problems caused by operation of dual carriers from a single antenna continue to be investigated at DSS 13. This developmental station has been completely reconfigured to provide a "test bed" which can be used for a detailed experimental study of these intermodulation product (IMP) effects. At this time, the reconfiguration is complete and is being checked out by verifying some of the earlier results obtained at DSS 14. Work is to continue toward a major review in late December 1972.




Fig. 1. Three phases of DSN activity




Fig. 2. DSN/VK75 Tracking System baseline functional requirements